

North Western Railway

No. M/EnHM/Website/CSR

DRM Office, Jaipur
Date 03.01.2018

Dy. CEnHM/NWR


Sub.:-Update of CSR web page - North Western Railway Web Page

Ref.:- Your letter No. NWR/HQ/M/EnHM/21 dated 12.05.17 &
NWR/HQ/M/EnHM/CSR/23 dated 24.05.17

In reference to your above cited letters, desired information is enclosed in prescribed format.

For kind information, please.

Enclosure: As above.


DEnHM
03/01/18

Status of works completed and under process under CSR

Jaipur Division

Works Done Under CSR

c. Work completed under CSR

S. No.	Name of Work	Station/ Area	Cost (₹)
1.	Installation of solar power plant at Roof Top of Station	JAIPUR and Rewari	1.20 Crores
2.	Construction of four - seater Bio-toilets at Railway stations	10 Bio- toilets (RE-1, AWR-1, BKI-1, CKB-1, BNLW-1, SNGN-1, DPA-1, GADJ-1 & JP-2) Status: Commissioned at SNGN, DPA, GADJ & BNLW. Pay & Use Toilet hub work is going on at CKB station, near completion. BKI, RE & AWR stations - contract terminated, Retendered & work awarded on 29.12.17	51.90 Lacs
3.	Beautification of JP station by means of redevelopment and renovation of fountain lawn of JP Station including 10 years comprehensive maintenance	JP Status: Work of redevelopment & renovation of fountain lawn of JP station completed & 10 years comprehensive operation and maintenance under progress.	50 Lacs
4.	Construction of Bio-toilets for Divyang persons at Railway stations	11 Stations of JP Division (JP-1, GADJ-1, DPA-1, RE-5, AWR-1, KRH-1 & FL-1) Status: Work completed at JP, GADJ, DPA & FL stations. At RE, AWR & KRH stations LOA issued on 5.7.17 but contract terminated, Retendered & work awarded on 29.12.17	61 Lacs
5	100 KWp x 4 Nos Solar Power Plants at Rooftops of Railway Stations	Work completed with minor deficiencies.	3.40 Crore
6	Namma Toilet in circulating area	Jaipur station	-

